



EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Road & drain at Kutha North Village-I in ward no 10 Vidyanayapura Sub division.
2	Amount of Work Portion	14,99,734.88
3	Estimated Cost	15.00 lakhs.
4	Name of contractor	KRIOL
5	Agreement No.	468 / 21.02/14
6	No. and date under which work order issued	EE/BTP/BBMP/KRIOL/W.O/468/13-14 dt - 21.02/14.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	08.05/14.
9	Date of receipt of application in the sub division office	08.05/14.
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	100 days
15	Date of recommending time limit applied for	31.08/2014.
16	Whether the original application of the contractor is enclosed.	- No -
17	Balance of work remaining to be done	15.00 lakhs.
18	Probable time required for completion of remaining work	100 days
19	Cost of work charged establishment charged on the work after the expiry of original period.	- Nil -
20	Whether notice as per clause of contract has been issued.	- No -
21	Remarks of the AEE and the daily rate of penalty proposed	Work was delayed due to Sanitary wall at wall spot
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE


Assistant Engineer


Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.,
Bangalore - 560 092

Assistant Executive Engineer
Vidyanayapura Sub Division
BBMP, Bangalore - 97


Chief Engineer
Yelahanka Zone
Bruhat Bangalore Mahanagara
Bangalore 92